



**Seattle-Tacoma International Airport  
Third Runway Data Report  
Period: June 2005**

**Overview**

During June, the third runway contractor hauled primarily from the Dupont, Miles, Sumner, Manke and Watson pits. Trucks hauled an average of 23 days from all active pits. The trucks made well over 35,000 trips and traveled more than 1.8 million miles. They delivered more than 1,109,000 tons of fill. Nearly 88% of the trucks were legal weight during June, according to the truck scale data. Washington State Patrol officers pulled over 141 trucks during the month, and issued overweight citations to 32 (23%) of the 141.

Currently, the 2004-2005 contract work is on schedule, with completion anticipated by the end of 2005 or early 2006. The embankment is nearly 60% complete. The third tier of the west wall is nearly complete. For the environmental program, new flood plain construction and Lora Lake improvements are 25% complete and Lower Miller Creek restoration is 35% complete.

Detailed information compiled by the project team follows:

<b>Truck Haul Activity</b>			<b>Current Period</b>	<b>Total to Date</b>
<b>Embankment Construction/Truck Haul</b>				
Tons Hauled			1,109,656	7,794,475
Tons By Source	Days of Hauling			
Kent Kangley	1		93	1,541,842
Dupont	24		87,188	659,554
Miles	24		136,491	3,042,098
Sumner	23		426,138	1,770,226
Manke	23		391,514	653,999
Watson	23		68,232	126,756
Total Truck Loads			35,554	257,174
Truck Loads By Source				
Kent Kangley			3	52,376
Dupont			2,737	21,992
Miles			4,292	99,886
Sumner			13,790	58,061
Manke			12,711	21016
Watson			2,021	3844
Total Truck Miles			1,859,239	13,336,043
Truck Miles By Source				
Kent Kangley			174	3,037,815
Dupont			53,098	426,640
Miles			224,901	5,234,019
Sumner			779,135	3,280,421
Manke			676,225	1,118,051
Watson			125,706	239,097

## Truck Weights and Citations

Truck Scale Data	Current Period		May-05		Apr-05	
	# of Trucks	%	# of Trucks	%	# of Trucks	%
Total Truck Loads (all sources)	35,554		23,458		19,022	
Legal	31,217	87.8%	22,339	95.2%	17,942	94.3%
Less than 1%	1,992	5.6%	653	2.8%	621	3.3%
Between 1%-5%	2,217	6.2%	454	1.9%	449	2.4%
Between 5%-10%	126	0.4%	12	0.1%	9	0.0%
Greater than 10%	2	0.0%	0	0.0%	1	0.0%

Washington State Patrol Reports	Current Period *	May-05	Apr-05
Total Contacts	141	224	82
Total Weight Violations	32	69	3
% Overweight Violations	23%	31%	4%
Internal Axle Spacing	5	26	0
Over Axle	15	32	3
Over Gross	12	7	0
Over Tire	0	4	0
Secure Load	5	6	1
Brakes Citations	10	0	0

\*- Data provided by WSP as of 6/30/2005 for the month of June

## Project Contract and Schedule Update

Contract	Current Period	Total to Date
Contract Dollars Paid	\$ 9,378,000	\$ 111,417,000
Sales Tax Paid	\$ 781,000	\$ 8,894,000
Milestones	CY*	
Embankment Construction	4,998,548	59.5%
Imported Fill	3,897,000	60.0%
North Wall		55.0%
West Wall		70.0%
154th/156th Road Construction		60.0%

\* - approximate quantity

### Look Ahead Schedule/Issues

- o Embankment Construction - Operation continuing
- o Imported Fill - 20 hr/day, 6 day a week operation to continue weather permitting, averaging around 50,000 tons import per day
- o North Wall - Tier 1 complete, Tier 2 construction has begun
- o West Wall - Tier 2 complete, Tier 3 will be complete in July
- o 154th/156th Road Construction - Utilities work, grading for sidewalks and curbs continuing; new Miller Creek bridge is near completion

## Environmental Mitigation and Support Activity

	Current Period	Total to Date
Rainfall Data (Inches)	1.65	35.28
Stormwater Treatment (gallons)	1,139,600	75,807,200
Construction Dollars Paid	\$ 2,912	\$ 739,497
Milestones		
Upper Miller Creek-New Creek Channel/Restoration		90%
New Flood Plain-Vaca Farm/Lora Lake Improvements		25%
Lower Miller Creek Restoration		35%

### Look Ahead Schedule/Issues

- o Upper Miller Creek- Removal of old bridge on 156th St & Des Moines Memorial Drive will be completed in July
- o New Flood Plain- Site preparation for summer excavation
- o Lower Miller Creek- Weed removal along stream banks and buffer areas continues, habitat log installation has begun and will continue through August.